

**Wimberley ISD**  
**2018 Bond Program Status Report and Recap**  
**July 15, 2020**

Danforth Jr. High Renovation and Addition

Contractor	Balfour Beatty
Contract Type	CMAA
Start Date:	March 25, 2019
Completion Date:	July 2020
Project Status:	98% Complete
Base Contract:	\$8,087,073
Amendments:	(1) \$186,389 (Sr. High Parking Lot Repave) (2) \$101,976 (Gym Roof Replacement) (3) \$ 80,010 (Insulation and Framing for Envelope) (4) \$606,272 (Scudder Repurpose)
Current Contract Total:	\$9,061,720

Notes: Punch list work is underway. Final inspections expected week of 7/20/20

Scudder Repurpose

The Scudder Repurpose continues. Restroom tile replacement underway. Painting continues. Work scheduled to be complete prior to the start of school.

Ag Barn

Contractor	Workman Commercial
Contract Type	CSP
Start Date:	May 24, 2019
Completion Date:	October, 2019
Project Status:	Construction Complete
Contract Amount:	\$997,000

Notes: Cattle pen installation is complete.

### New Primary School

Contractor	Bartlett Cocke
Contract Type	CSP
Start Date:	June 6, 2019
Completion Date:	Open for the start of school 2020/2021
Project Status:	96% complete
Base Contract:	\$22,238,439
Amendments	(1) \$118,243 (PEC Revisions and offsite utilities)
Current Contract Total	\$22,356,682

Notes: A temporary Certificate of Occupancy has been issued. Final inspections should be complete by 7/29/20. The connection to the Aqua water supply is complete. The contractor is waiting for Aqua to install a water meter.

OSSF installation has been inspected and approved by Hays County. Final field cover underway.

Furniture delivery is underway.

### Other Bond Projects

Athletics Storage Building – A location for the storage building has been accepted by the Athletics Dept. The building to be constructed on the property behind Subway. Work will start once design is complete, pricing received and approved by the Board and a permit is received from the City of Wimberley. Construction work is expected to begin late this year.

Stadium walkway improvements will be constructed this summer. Pricing has been approved.

## Recent Project Photos

### Danforth Jr. High



Locker Room

### New Primary School



Library



Typical Classroom Millwork

### Scudder Repurpose



Restroom Remodel