

**Wimberley ISD**  
**2018 Bond Program Status Report and Recap**  
**August 12, 2020**

Danforth Jr. High Renovation and Addition

|                         |  |
|-------------------------|--|
| Contractor              | Balfour Beatty   |
| Contract Type           | CMaR   |
| Start Date:             | March 25, 2019   |
| Completion Date:        | July 2020  |
| Project Status:         | 100% Complete  |
| Base Contract:          | \$8,087,073  |
| Amendments:             | (1) \$186,389 (Sr. High Parking Lot Repave)<br>(2) \$101,976 (Gym Roof Replacement)<br>(3) \$ 80,010 (Insulation and Framing for Envelope) |
| Current Contract Total: | \$8,455,448  |

Notes: Punch list work is nearly complete. Classroom set up is underway.

Scudder Repurpose

|                  |  |
|------------------|--|
| Contractor       | Balfour Beatty   |
| Contract Type    | CMaR   |
| Start Date:      | June 2020  |
| Completion Date: | August 2020  |
| Project Status:  | 99% Complete   |
| Base Contract:   | \$606,272 (issued as an amendment to the Balfour Beatty Danforth contract) |

The Scudder Repurpose project is substantially complete. Punch list work is underway.

Ag Barn

|               |                    |
|---------------|--------------------|
| Contractor    | Workman Commercial |
| Contract Type | CSP                |
| Start Date:   | May 24, 2019       |

|                  |                       |
|------------------|-----------------------|
| Completion Date: | October, 2019         |
| Project Status:  | Construction Complete |
| Contract Amount: | \$997,000             |

#### New Primary School

|                        |   |
|------------------------|---|
| Contractor             | Bartlett Cocke                                      |
| Contract Type          | CSP   |
| Start Date:            | June 6, 2019  |
| Completion Date:       | July 31, 2020                                       |
| Project Status:        | 99% complete  |
| Base Contract:         | \$22,238,439  |
| Amendments             | (1) \$118,243 (PEC Revisions and offsite utilities) |
| Current Contract Total | \$22,356,682  |

Notes: Millwork is incomplete. Bartlett Cocke will be engaging another millwork fabricator to complete the remaining work.

Furniture delivery continues. Final desk shipment and installation due this week.

A full Certificate of Occupancy has been issued. Final inspections are complete.

Classroom set up underway.

#### Other Bond Projects

Athletics Storage Building – Design work underway.

Stadium walkway improvements are nearly complete.

## Recent Project Photos

### Danforth Jr. High



New Classroom



Art Room

## New Primary School



Library



Pre-K Classroom





Art Room

### Scudder Repurpose



New Alternative Placement Classroom