# Wimberley ISD 2018 Bond Program Status Report and Recap September 21, 2020

# Danforth Jr. High Renovation and Addition

Contractor

**Balfour Beatty** 

Contract Type

**CMaR** 

Start Date:

March 25, 2019

Completion Date:

July 2020

**Project Status:** 

100% Complete

**Base Contract:** 

\$8,087,073

Amendments:

(1) \$186,389 (Sr. High Parking Lot Repave)

(2) \$101,976 (Gym Roof Replacement)

(3) \$ 80,010 (Insulation and Framing for Envelope)

**Current Contract Total:** 

\$8,455,448

Notes: The contractor has applied for final payment and release of retainage.

## Scudder Repurpose

Contractor

**Balfour Beatty** 

**Contract Type** 

CMaR

Start Date:

June 2020

Completion Date:

August 2020

**Project Status:** 

100% Complete

Base Contract:

\$606,272 (issued as an amendment to the Balfour Beatty

Danforth contract)

The Scudder Repurpose project is complete. The portable classroom has been moved to the High School. Toilet fixtures need to be changed out to normal sized ADA compliant fixtures.

### Ag Barn

Contractor

Workman Commercial

Contract Type

**CSP** 

Start Date:

May 24, 2019

Completion Date:

October, 2019

**Project Status:** 

**Construction Complete** 

**Contract Amount:** 

\$997,000

# **New Primary School**

Contractor

**Bartlett Cocke** 

Contract Type

**CSP** 

Start Date:

June 6, 2019

Completion Date:

July 31, 2020

**Project Status:** 

99% complete

Base Contract:

\$22,238,439

Amendments

(1) \$118,243 (PEC Revisions and offsite utilities)

(2) \$146,061

**Current Contract Total** 

\$22,502,743

Notes: Millwork is 90% complete. Remaining materials scheduled for delivery and installation this week.

Changes to the PA/Intercom system to take place this week. This system will be set up on its own network.

Blue Hole Primary School was the recipient of the prestigious "2020 Texas Rain Catcher Award" from the Texas Water Development Board.

Final commissioning, air balance and punch list work is nearly complete.

Pricing for house demo and DAS System forthcoming.

# Other Bond Projects

Athletics Storage Building – Civil design and TCEQ review underway. Contractor bids scheduled for Board consideration in October.

Pricing to relocate Scudder playground equipment to Blue Hole Primary is forthcoming.