

## Wimberley ISD

### 2018 Bond Program Status Report and Recap

July 10, 2019

#### Danforth Jr. High Renovation and Addition

Contractor	Balfour Beatty
Contract Type	CMaR
Start Date:	March 25, 2019
Completion Date:	August 15, 2019 (summer projects) July 2020 (annex renovation and addition)
Project Status:	13% Complete
GMP Amount:	\$8,087,073

Notes: Masonry at kitchen addition continues. Exterior waterproofing and prep for stonework is underway. Interior masonry at kitchen is nearly complete. Reinforcement of kitchen roof joist is complete. Subgrade for new bus drive is complete. Curb installation is nearly complete. Kitchen exhaust hood installation underway. Overhead kitchen electrical and plumbing is underway. Heat pump installation is underway throughout the school and band hall.

Upcoming activities include; continuation of heat pump installation, completion of interior masonry and utilities at kitchen, placement of canopy footings and start of band hall ceiling grid.

#### Ag Barn

Contractor	Workman Commercial
Contract Type	CSP
Start Date:	May 24, 2019
Completion Date:	September 15, 2019
Project Status:	16% Complete
Contract Amount:	\$997,000

Notes: Underground utility rough-in complete. Grading for covered walkway is nearly complete.

Upcoming activities include; completion of grade beam and barn concrete. Delivery of barn steel expected the week of 7/22.

## New Primary School

Contractor	Bartlett Cocke
Contract Type	CSP
Start Date:	June 6, 2019
Completion Date:	Open for the start of school 2020/2021
Project Status:	4% complete
Contract Amount:	\$22,238,439

Notes: Sitework building pad and roadway construction continues. Building pad at classroom wings is nearly complete.

Upcoming construction activities include pier drilling at classroom wings.

Other upcoming activities include submission of application for permanent power with PEC.

## **Recent Project Photos**

### Danforth Jr. High



Kitchen Exhaust Hood Installation

## Ag Barn



Prep for Concrete Slab and Grade Beams

## New Primary School



Drilled Pier Reinforcing Prep